



**UNITED STATES ENVIRONMENTAL PROTECTION AGENCY  
REGION IX  
75 Hawthorne Street  
San Francisco, CA 94105-3901**

January 16, 2018  
AMCO Superfund Site - Cleanup Action Weekly Status Report

**Accomplished: January 08 – January 14, 2018**

- OTIE's subcontractor Mc2 continued routine site operations during the post-heating treatment period (December 18, 2017 to January 15, 2018), including initial demobilization activities (primarily disconnecting electrode leads and hoses).
- Mc2 also performed routine stormwater management following last week's heavy rains.
- OTIE performed routine daily inspection of the wellfield and did not identify any issues requiring action. Additionally, OTIE's site inspection following the rain event(s) did not identify any sheen on stormwater collected across the site.
- On Thursday, 1/11/18, OTIE collected a sample of water surfacing from the quench system along 3rd Street and submitted it for laboratory analysis of VOCs content. The purpose of this sample is to evaluate the chemical composition of the quench water in anticipation of potential modifications to the system following demobilization of the current water treatment system.
- OTIE continued collecting routine measurements, including false floor treatment system influent (0.4 ppm) and effluent (0.0 ppm).

**Planned: Week of January 15 – January 19, 2018**

- OTIE's subcontractor Mc2 will complete the 4-week post-heating treatment phase and initiate broad-scale demobilization activities.
- OTIE will coordinate with Mc2 to identify and characterize any remaining waste materials generated during the post-heating treatment phase and/or demobilization activities to ensure appropriate off-site transportation and disposal. This activity will continue for approximately one month.
- OTIE will continue collection of weekly routine system samples and measurements, as appropriate to site demobilization activities.

**Total contaminants removed to date: 36,389 pounds (through January 15, 2018).**