

**United States Environmental Protection Agency**  
**Region V**  
**POLLUTION REPORT**

**Date:** Friday, March 30, 2007

**From:** Bradley Benning

**Subject:** Midwest Metallica Site  
7955 West 59th Street, Summit, IL  
Latitude: 41.7775000  
Longitude: -87.8203000

<b>POLREP No.:</b>	4	<b>Site #:</b>	B5J2
<b>Reporting Period:</b>	01/20/07 to 03/30/07	<b>D.O. #:</b>	29
<b>Start Date:</b>	11/14/2005	<b>Response Authority:</b>	CERCLA
<b>Mob Date:</b>	1/17/2007	<b>Response Type:</b>	Time-Critical
<b>Demob Date:</b>		<b>NPL Status:</b>	Non NPL
<b>Completion Date:</b>		<b>Incident Category:</b>	Removal Action
<b>CERCLIS ID #:</b>	ILD054348974	<b>Contract #</b>	68-S5-03-01
<b>RCRIS ID #:</b>			

**Site Description**

The Site is located at 7955 West 59th Street in the City of Summit, Cook County, Illinois. Approximately 23 acres in size, the Site is located 10 miles southwest of Chicago, Illinois. The Site is located in the west-central section of Summit, and has the geographic coordinates of latitude 41.46.39 N, longitude 87.49.13 W. The Site is bordered by an industrial complex and 59th Street to the north; by railroad tracks and an automobile junkyard to the east; and by railroad tracks and railroad yard to the south and west. Although the Site is located in an industrial neighborhood, there is significant residential development less than 1000 feet to the southeast of the site.

The Site previously operated as a scrap metal processing/recycling facility for more than 20 years. The scrap metal shredder was utilized for the processing of scrap metal articles, such as automobile hulks and light iron. The shredding process facilitates separation of ferrous and nonferrous metals from nonmetallic materials contained in the feed material; after separation, the remaining material is commonly referred to as shredder residue. Shredder residues consist predominantly of nonmetallic solid material, including plastic, glass, rubber, soil, carpet and fabric. It is an unconsolidated, heterogeneous solid, medium to dark brown in color and typically exhibiting a slight, musty odor.

Key Site features include the main ASR pile, two sets of abandoned railroad tracks, the former materials processing/shredder area, a surface water impoundment located along the northern edge of the Site, and two office/garage buildings currently being leased to trucking companies. The main ASR pile extends along the Site's eastern border in a north-northeast/south-southwest direction and measures approximately 875 feet along its longest axis. The pile ranges in height from 30 to 70 feet above ground surfaces and in width from 125 to 250 feet. Two separate operations are active at the Site. These companies have leased discrete areas in the west-central and northeastern sections of the Site to conduct their operations. Generally, ground elevations increase by five to 10 feet from north to south, with drainage patterns to the north and northeast. Water and/or leachate from the ASR pile was observed accumulating along the east border and flowing off the Site toward the adjacent automobile junkyard. Other small piles of ASR are located throughout the Site, and many of the berms on Site are constructed of ASR material.

A Removal Site Assessment was conducted on March 15, 2000, to determine the extent of the automobile shredder residue ("ASR") previously observed at the Site, and to obtain additional analytical data to warrant a removal action. Samples of the ASR were collected from various locations throughout the Site. Eleven samples were collected at 200 foot intervals along the base of the large pile, and eight samples were collected on the top of the pile. Eight surface samples, a sediment sample and one water sample were also collected. The samples were analyzed for Total lead, TCLP metals, and PCBs. The results identified total lead levels ranging from 20.6 to 180,000 ppm, TCLP lead levels of 0.283 to 94.1ppm, and PCBs from 7.6 to 217.7 ppm. The ASR appears to cover an area in excess of 20 acres with depths ranging from one to 10 feet. The largest volume of ASR is located in the pile along the eastern perimeter and is estimated to contain 350,000 cubic yards. In addition to the ASR, the Site allegedly has four underground fuel storage tanks which probably contained diesel fuel for the Site vehicles. The condition and/or possible contamination from these tanks were not addressed during the initial site

assessment activities. These potential fuel tanks are outside the scope of this removal action.

### **Current Activities**

RMG has started recovery operations at the site after initial construction activity. Over the past two months the various parts of the process equipment have been delivered and assembled. The treatment train consists of feeder > trommel > bivi sizer > eddy current system > cascade sensor. All of this equipment was purchased new or fabricated on site to meet specific requirements of the process. Numerous test runs were conducted to fine tune the process. Additional activities on site include; stockpiling ASR for feed source and restaging the processed ASR as it comes off the treatment line, ensuring the process operation is compliant with all OSHA requirements, conducting personnel air monitoring, initiating perimeter air monitoring program, establishing work and decon zones.

START contractor was on site and will work on perimeter air sampling plan consisting of multiple high-volume samplers around the work zone. Initial testing for lead, PCBs, and asbestos will be conducted, results will dictate the continuation and extent of future sampling.

### **Planned Removal Actions**

The planned action for this phase of the work is to process approximately 150,000 tons of ASR through the metal recovery system. Anticipated recovery is 3-4% ferrous metal and 5-6% non-ferrous metals, with a process rate of 7,000-10,000 tons per month. This phase of the work may last 12-16 months to process the entire pile of ASR.

The remaining ASR will be restaged and contoured for final capping after the recovery process has been completed.

### **Next Steps**

Conduct perimeter air monitoring.

Continue personnel monitoring program.

Continue work on decontamination zone.

Continue to grade and improve site conditions.

Obtain necessary equipment for dust suppression operations.

Continue oversight of operation and document recovery weights and payments.

### **Key Issues**

This phase of the work will require substantial material handling increasing the possibility of particulate emissions during site operations. Various techniques will be utilized including misting units, water trucks, and stationary hoses to reduce emissions on site. Air monitoring of personnel and the site perimeter is anticipated during site operations.

The USEPA will receive a percentage of the value of the recovered metal which will be utilized for the capping operation as outlined in the Action Memo.

[epaosr.org/midwestmetallics](http://epaosr.org/midwestmetallics)